

Part 1 General

1.1 SECTION INCLUDES

- .1 Columns and walls, and other structural framing units
- .2 Beams, spandrels, girders, purlins.
- .3 Floor [[single] [double] [quad] tees.] [inverted tee beam.] [channel slabs.]
- .4 Grout packing.
- .5 Connection [and supporting] devices.
- .6 Lintels [and bond beams].
- .7 [Perimeter and] intermediate joint seals.

1.2 RELATED SECTIONS

- .1 Section [____ - ____]: Foundation concrete work.
- .2 Section 03 30 00 - Cast-in-Place Concrete: Building structural frame.
- .3 Section 03 38 00 - Post Tensioned Concrete: Building structural frame.
- .4 Section 03 41 13 - Precast Concrete Hollow Core Planks.
- .5 Section 03 45 00 - Architectural Precast Concrete.
- .6 Section 03 47 13 – Site Cast Tilt-up Concrete.
- .7 Section 03 52 16 — Lightweight Insulating Concrete.
- .8 Section 03 54 00 - Self-leveling Underlayment.
- .9 Section 07 92 00 - Joint Sealants: Caulking of butt joints of precast units at [exposed underside of floor members.] [_____ .]
- .10 Section [____ - ____]: Exterior applied finish.
- .11 Section [____ - ____]: Placement of anchorage [and connection] devices.
- .12 Section [____ - ____]: Placement of lintels [and bond beams].

1.3 REFERENCES

- .1 ASTM A108-07 Standard Specification for Steel Bar, Carbon and Alloy, Cold-Finished
- .2 ASTM A123/A123m-12 Standard Specification for Zinc (Hot-Dip Galvanized) Coatings on Iron and Steel Products
- .3 ASTM /A153M-09 Standard Specification for Zinc Coating (Hot-Dip) on Iron and Steel Hardware.
- .4 ASTM A185/A185M-07 - Steel Welded Wire Reinforcement, Plain, for Concrete.
- .5 ASTM A307-12 - Standard Specification for Carbon Steel Bolts, Studs, and Threaded Rod 60 000 PSI Tensile Strength
- .6 ASTM A416/A416M-12a - Steel Strand, Uncoated Seven-Wire for Prestressed Concrete.
- .7 ASTM A555/A555M-05 (2009) - General Requirements for Stainless Steel and Wire Rods.
- .8 ASTM A666-10 - Annealed or Cold-Worked Austenitic Stainless Steel Sheet, Strip, Plate, and Flat Bar.
- .9 ASTM A775/A775M-07b - Epoxy-Coated Reinforcing Steel Bars.
- .10 ASTM C494/C494M-12 - Chemical Admixtures for Concrete.
- .11 ASTM C881/C881M-10 - Epoxy-Resin-Base Bonding Systems for Concrete.
- .12 ASTM D2240 - 05 (2010) - Test Method for Rubber Property - Durometer Hardness.
- .13 CAN/CGSB-1.40-97 - Anticorrosive Structural Steel Alkyd Primer.
- .14 CAN/CGSB-1.181-99 - Ready-Mixed Organic Zinc-Rich Coating.
- .15 CAN/CSA-A23.1-09/A23.2-09 - Concrete Materials and Methods of Concrete Construction / Methods of Test for Concrete.
- .16 CAN/CSA-A3000-08 - Cementitious Materials Compendium.
- .17 CAN/CSA-G30.18-09 – Carbon steel bars for concrete reinforcement
- .18 CAN/CSA-G40.20-04/G40.21-04 (R2009) - General Requirements for Rolled or Welded Structural Quality Steel /Structural Quality Steel.
- .19 CSA-A23.3-04 (R 2010) - Design of Concrete Structures.
- .20 CSA-A23.4-09 - Precast Concrete - Materials and Construction.

- .21 CSA-W47.1-09 - Certification of Companies for Fusion Welding of Steel.
- .22 CSA-W59-03 (R2008) - Welded Steel Construction (Metal Arc Welding).
- .23 CSA-W186-M1990 (R2012) - Welding of Reinforcing Bars in Reinforced Concrete Construction.
- .24 CPCI (Canadian Precast/Prestressed Concrete Institute) - Structural Precast / Prestressed Concrete Infrastructure Construction Technical Guide.
- .25 CPCI (Canadian Precast/Prestressed Concrete Institute) Design Manual – 4th Edition.
- .26 PCI (Precast Concrete Institute) MNL 116 Manual for Quality Control for Plants and Production of Precast and Prestressed Concrete Products.

1.4 PERFORMANCE REQUIREMENTS

- .1 Design framing components and connections to withstand design loads as calculated in accordance with applicable codes.
- .2 Design units to withstand actual loads such as wind, suction, deflection, and thermal movement loads.
- .3 Seismic Loads: Design and size components to withstand seismic loads and sway displacement as calculated in accordance with [_____] code.
- .4 Size components to withstand design loads in a [restrained] [unrestrained] condition as follows:
 - .1 Horizontal Assembly: <[_____] kPa> <<[_____] psf>> live [and dead] loads.
 - .2 Vertical Assembly: <[_____] kPa> <<[_____] psf>>.
- .5 Maximum Allowable Deflection: [1/180] [1/240] [1/360] [_____] span.
- .6 Design members exposed to the weather to provide for movement of components without damage, undue stress on fasteners or other detrimental effects, when subject to seasonal or cyclic day/night temperature ranges.
- .7 Design system to accommodate construction tolerances, deflection of other building structural members and clearances of intended openings.
- .8 Design and size component joints to receive sealant and backer rod, dimensioned to permit dynamic movement of sealant with full recovery without damage.

1.5 ADMINISTRATIVE REQUIREMENTS

- .1 Section 01 31 00: Project management and coordination procedures.
- .2 Coordination:
 - .1 Coordinate with other work having a direct bearing on work of this section.
 - .2 Coordinate the work of framing components associated with the work of this section.

- .3 Pre-installation Meetings:
 - .1 Convene [one (1)] [] ()] week before starting work of this section.
 - .2 Instruct others when field cutting of required openings are <[250] [] mm><<[10] [] inches >> and smaller.
 - .3 Cast in openings larger than 250 mm [10 inches] in diameter or 250 mm [10 inches] square according to shop drawings. Smaller holes may be field cut by trades requiring them, as approved by Precast Engineer.

1.6 SUBMITTALS FOR REVIEW

- .1 Section 01 33 00: Submission procedures.
- .2 Product Data: Indicate standard component configurations, design loads, deflections, cambers and bearing requirements.
- .3 Shop Drawings: Indicate layout, unit locations, fabrication details, [unit identification marks,] reinforcement, connection details, support items, dimensions, openings, and relationship to adjacent materials [, and sealed by a Professional Structural Engineer]. Indicate design loads, deflections, cambers, bearing requirements, and special conditions.
- .4 Samples: Provide range of samples of precast finish illustrating surface finish, colour and texture for approval as requested. Unless otherwise noted, provide 2 samples, minimum size 300 x 300 x 25 mm. Make samples sets until final approval is obtained. All production run work shall match approved samples.

1.7 SUBMITTALS FOR INFORMATION

- .1 Section 01 33 00: Submission procedures.
- .2 Design Data: If requested, submit design data reports indicating calculations for loadings and stresses of fabricated, designed framing.
- .3 [OPTIONAL FOR LEED PROJECTS]
SUSTAINABLE DESIGN
 - .1 Section [01 35 18]: LEED documentation procedures.
 - .2 Provide required LEED documentation for Product [recycled content] [regional materials].

1.8 QUALITY ASSURANCE

- .1 Perform work in accordance with:
 - .1 CAN/ CSA-A23.1/A23.2, CSA-A23.3, and CSA-A23.4
 - .2 CPCI Structural Precast/Prestressed Infrastructure Construction Technical Guide.
 - .3 CPCI (Canadian Precast/Prestressed Concrete Institute) Design Manual – 4th Edition.
- .2 Welding: CSA-W59 and CSA-W186.

- .3 Welders: Certified to CSA-W47.1. Submit certificates for each welder.
- .4 Fabricator and Erector:
 - .1 Manufacturer to meet requirements of CSA A23.4, including Appendices A and B, together with PCI MNL-116 and 117 and CPCI certification requirements.
 - .2 Manufacturer: Certified to Canadian Precast/Prestressed Concrete Institute (CPCI) Certification Program for Structural, Architectural and Specialty Precast Concrete Products and Systems at time of bid.
 - .3 Erector: Company specializing in performing the work of this section with minimum [five (5)] [____ (___)] years [documented experience.]
- .5 Design units under direct supervision of a Professional Structural Engineer experienced in design of this work and licensed at the place where the Project is located.

1.9 REGULATORY REQUIREMENTS

- .1 Conform to applicable code for design load and and construction requirements applicable to work of this section.
- .2 Conform to [NBC Appendix D] to achieve [____] hour fire rating for wall, roof and floor assembly.

1.10 DELIVERY, STORAGE, AND PROTECTION

- .1 Section 01 61 00: Transport, handle, store, and protect products.
- .2 Handle structural precast members in position consistent with their shape and design. Lift and support only from support points.
- .3 Lifting or Handling Devices: Capable of supporting member in positions anticipated during manufacture, storage, transportation, and erection.
- .4 Protect members to prevent chipping or spalling of concrete. [If exposed to view, prevent staining.]
- .5 Mark each member with date of production and final position in structure.

PART 2 Products

2.1 FABRICATORS

- .1 [] [Product] [].
- .2 [] [Product] [].
- .3 [] [Product] [].
- .4 Substitutions: [Refer to Section 01 61 00.] [Not permitted.]

2.2 MATERIALS

- .1 Portland Cement: CSA-A3001, Type [GU] [____]; [White] [Grey] [Buff] [____] color for facing mix.
- .2 Concrete Materials: [CSA-A23.4] [and] [CAN/CSA-A23.1/A23.2], water and sand.
- .3 Concrete Admixtures: [CSA-A23.4.]

2.3 REINFORCEMENT

- .1 Tensioning Steel Tendons: ASTM A416/A416M, Grade [<1860 MPa> <<270 ksi>>] pre-stressing, strand, unfinished, of sufficient strength commensurate with member design.
- .2 Reinforcing Steel Bars: [CAN/CSA-G30.18, deformed steel, unfinished,] [ASTM A555/A555M, stainless steel,] [ASTM A775/A775M epoxy coated reinforcing] strength and size commensurate with precast unit design.
- .3 Welded Steel Wire Fabric: ASTM A185/A185M, welded steel wire fabric, in [flat sheets] [coiled rolls], [unfinished.] [hot dip galvanized.]

2.4 ACCESSORIES

- .1 Miscellaneous Plates, Channels, Angles, Studs and HSS: [CSA-G40.20/G40.21, carbon steel, Type [300 W] [350 W].] [ASTM A666 stainless steel, Type [304] [316].] [ASTM A108]
- .2 Protective Finish: [Prime painted.] [Hot-dip galvanized [to ASTM A123/A123M].] [Electroplated.] [Unfinished.]
- .3 Welding materials: CSA-W48.
- .4 Grout:
 - .1 [Non-shrink,] [Non-metallic,]
 - .2 [Ferrous,] [Non-ferrous,]
 - .3 [Thermo-setting epoxy].
 - .4 Minimum compressive strength of grout <[35 [] MPa> <<[5000] [] psi>> at 28 days.
 - .5 Minimum compressive strength of grout used in shear keys of flat members (floor and roof slabs) to be 20 MPa [3000psi] at 28 days.
- .5 Epoxy Anchor Hole Filler: ASTM C881/C881M, 100 percent solids, sand-filled non-shrinking, non-staining of type, class, and grade to suit application.
- .6 Bearing Pads: [High density plastic,] [Steel,] [Vulcanized elastomeric compound molded to size,] [Neoprene (Chloroprene), to ASTM D2240, Shore A Durometer [____],][Tetrafluoroethylene (TFE),] <[3] [____] mm> <<[1/8] [____] inch>> thick, smooth both sides.

- .7 Shims: [Plastic.] [Steel.]
- .8 Bolts, Nuts and Washers: [ASTM A307] [galvanized to A153/A153M.]
- .9 Prime Paint: [CAN/CGSB-1.181, zinc rich.] [CAN/CGSB-1.40, alkyd primer.]

2.5 MIXES

- .1 Concrete: Minimum <[____] MPa> <<[] psi>>, 28 day strength, air entrained to [5 to 7] [____] percent.
- .2 Grout: [CAN/CSA-A23.1/A23.2.] [____].]

2.6 FABRICATION

- .1 Fabricate to CSA-A23.4.
- .2 Maintain plant records and quality control program during production of precast members. Make records available upon request.
- .3 Ensure reinforcing steel, anchors, inserts, plates, angles, and other cast-in items are embedded and located as indicated on [shop drawings] [Drawings].
- .4 Tension reinforcement tendons as required to achieve design load criteria.
- .5 Provide required openings with a dimension larger than <[250] [200] mm> <<[10] [8] inches>> and embed accessories provided by other sections, at indicated locations.
- .6 Exposed Ends at Stressing Tendons: Fill recess with [non-shrink] [epoxy] [____] grout, trowel flush.

2.7 FINISHES

- .1 Ensure exposed-to-view finish surfaces of precast concrete members are uniform in colour and appearance.
- .2 Cure members under identical conditions to develop required concrete quality, and minimize appearance blemishes such as uniformity, staining, or surface cracking.
- .3 Finish members to:
 - .1 A normal plant finish; surface may contain small surface holes caused by air bubbles, minor chips or spalling at edges or ends, without major discoloration.
[OR]
 - .2 Normal plant finish with fins and protrusions removed, ground edges and ends, flat face surfaces.
[OR]
 - .3 Precast Concrete Surface Finish: Conform to CPCI-Colour and Texture - Selection Guide.
 - .4 CPCI Plate Number [101.] [____].]

- .5 Ensure exposed-to-view finish surfaces are uniform in colour and appearance.

2.8 FINISH SUPPORT DEVICES

- .1 Clean surfaces of rust, scale, grease, and foreign matter.
- .2 Prime paint in [one (1) coat] [two (2) coats], except surfaces in direct contact with concrete or requiring field welding.
- .3 Galvanize after fabrication to <[610] [____] g/sq m> <<[2.0] [____] oz/sq ft>> [to ASTM A123/A123M].

2.9 FINISHES

- .1 Finish units to CSA-A23.4, [commercial grade] [standard grade] [finish grade A] [finish grade B].

2.10 FABRICATION TOLERANCES

- .1 Conform to CSA A23.4.

2.11 SOURCE QUALITY CONTROL [AND TESTS]

- .1 Section 01 45 00: Manufacturer quality control.
- .2 Provide [testing] [and] [analysis] of concrete mix to CAN/CSA-A23.1/A23.2.
- .3 Take [____] concrete test cylinders for every <[____] cu m> <<[____] cu yd>> of concrete placed.
- .4 Take [____] slump tests for every [____] test cylinders.
- .5 Take [one (1)] [] air entrainment test cylinders for each set of exterior concrete test cylinders taken.

PART 3 Execution

3.1 EXAMINATION

- .1 Section 01 70 00: Verification of existing conditions prior to beginning work.
- .2 Verify that site conditions are ready to receive work and field measurements are as shown on [shop drawings] [Drawings]] [instructed by the fabricator].
- .3 Verify that building structure, anchors, devices, and openings are ready to receive work of this section.

3.2 PREPARATION

- .1 Prepare support equipment for the erection procedure, temporary bracing, and induced loads during erection.
- .2 Maintain temporary bracing in place until final support is provided.

3.3 ERECTION

- .1 Install bearing pads.
- .2 Erect members without damage to structural capacity, shape, or finish. Repair damaged members.
- .3 Align and maintain uniform horizontal and vertical joints, as erection progresses.
- .4 Maintain temporary bracing in place until final support is provided.
- .5 Prior to installing the precast structural concrete, the supporting structure shall be braced as required.
- .6 Adjust differential camber between precast members to tolerance before final attachment.
- .7 Grout as approved shop drawings.
- .8 [Fasten] [and] [Weld] units in place. [Perform welding in accordance with CSA-W59 for welding to steel structures and CSA-W186, for welding of reinforcement.]

3.4 ERECTION TOLERANCES

- .1 Section 01 73 00: Tolerances.
- .2 Erect members level and plumb, within allowable tolerances.
- .3 Erect to the tolerances as specified in CSA A23.4.

3.5 ADJUSTING

- .1 Adjust units and secure components to achieve dimensions within tolerances.

3.6 PROTECTION OF FINISHED WORK

- .1 Section 01 78 40: Protecting installed work.
- .2 Protect exposed view to members from damage caused by field welding or erection operations.

END OF SECTION